

Approved Minutes
TOWN OF GUILFORD
Guilford High School Building Committee
Minutes – September 14, 2016

A special meeting of the Guilford High School Building Committee was held on Wednesday, September 14, 2016 and called to order at 12:00 p.m. at Town Hall in the Selectmen's Wing. Chairman Barbara Casey presiding.

Present: Barbara Casey, via phone conference, Larry Marcik, Bob Jacob,
Bill Mulligan, Guido Petra, Margaret Molnar-Ryan

Also Present: Dr. Freeman, Principal Rick Misenti
Dan Hetzler, FOG

1.Call to Order: Mrs. Casey called the meeting to order at 12:00 noon.

2. Act on COR 411 Canopy gutter connector metal covers

Mr. Petra stated that this has a value of \$21,410. It has been reviewed and recommended by the architects and approved by Lawrence Rosati. This has not been approved as an Owner's change, but classified as Other. This will be correcting an unsightly condition on the entrance canopy where the water exits the gutter pipe. The connectors are where the glass ends and the building begins. There are twelve locations that need to be corrected. The work can be done during the day while school is in session.

Mr. Jacob made a motion to approve COR 411, seconded by Ms. Molnar-Ryan.

Ms. Molnar-Ryan asked when the work would be done.

Mr. Hetzler stated they are looking at the second week of October. That will give time for the parts to come in with installation the week of October 17.

Mr. Misenti asked how that would impact the school day.

Mr. Hetzler stated the work would stop during bus drop off and pick up. They should only need a week for the work to be completed.

The motion to approved carried 6-0

Adjournment There being no further business to discuss, Ms. Molnar-Ryan made a motion to adjourn the meeting at 12:10 p.m. Mr. Jacob seconded the motion and it was carried unanimously.

Respectfully submitted,
Laurie Kelley
Recording Secretary